

List of planned capacity restrictions on the public railway infrastructure of the State Joint Stock Company "Latvijas dzelzceļš"
In accordance with Annex VII to Directive 2012/34 / EU of the European Parliament and of the Council (approved by EU Delegated Decision No (EU) 2017/2075 of 04.09.2017)

A company that has submitted an application for planned infrastructure restrictions	ID	Name of LDz infrastructure object/ Section of railway line	Direction	Line		Year		Week		Period from		Period to		Duration	Time of day	Reason for restriction	Traffic impact							Traffic measures			Description	International coordination	In yearly timetable	IM Project ID (Optional)	Last updated	Cancelled						
				From	To	From	To	From	To	Date from	Time from	Date To	Time To				Total Closure	Reduced Track Availability	Speed Restrictions	Weight, Length, Profile	Diesel only	Cancellation	Re-routing	Train Replacement	Delay	Other												
EDZL	2021-007	Riga passenger	↔	Riga passenger	Jelgava	2021	2026	14	52	29.03.2021		31.12.2026		2104 days	day/night time	Interlocking, rail&track, Catenary			X				X														01.12.2020.	
LDZ	2021-008	Sarkandaugava-Mangali-Ziemeļblazma	↔	Zemitani	Skulte	2021	2023	27	52	01.07.2021		31.12.2023		2080 hours	day/night time	Construction works (tracks, pedestrian overpass (Mangali B park), pedestrian tunnel (Mangali A park), signaling, electricity supply, telecommunications)			X				X													01.12.2020.		
LDZ	2022-009	Tornakals-Jelgava	↔	Riga passenger	Jelgava	2022	2023	49	52	05.12.2022		31.12.2023		1248 hours	day/night time	Construction works (rail&track, catenary, crossing)			X				X													01.08.2022.		
LDZ	2022-009	Skrotava-Aizkraukle	↔	Riga passenger	Krustpils	2022	2023	49	52	05.12.2022		31.12.2023		1248 hours	day/night time	Construction works (rail&track, catenary, crossing)			X				X													01.08.2022.		
LDZ	2022-010	Atgazene, Balozi, BA Turiba, Tiraine, Jaunolaine, Dalbe, Ozolnieki	↔	Riga passenger	Jelgava	2022	2023	38	52	19.09.2022		31.12.2023		1600 hours	day/night time	Construction works (rail&track, catenary)			X				X														01.08.2022.	
LDZ	2022-010	Pridaine, Jaundubulti, Kemeru, Smarde, Milzkalne, Tukums I, Tukums II	↔	Tornakals	Tukums II	2022	2023	45	52	07.11.2022		31.12.2023		1472 hours	day/night time	Construction works (rail&track, catenary)			X				X														01.08.2022.	
LDZ	2022-010	Silikatu (Bolderaja), Slokas (Bolderaja)	↔	Zasulauks	Bolderaja	2022	2023	45	52	07.11.2022		31.12.2023		1472 hours	day/night time	Construction works (rail&track, catenary)			X				X														01.08.2022.	
LDZ	2022-010	Skrotava, Gaisma, Dole, Ikskile, Jaunogre, Ogri, Parogre, Ciemupe, Kegums, Lielvarde, Jumprava, Skriveri	↔	Riga passenger	Krustpils	2022	2023	45	52	07.11.2022		31.12.2023		1472 hours	day/night time	Construction works (rail&track, catenary)			X				X														01.08.2022.	
LDZ	2022-010	Zemitani, Brasa, Sarkandaugava, Dauderi, Mangali, Ziemeļblazma, Vecdaugava, Vecaki, Kalngale, Garciems, Garupe, Carnikava, Gauja, Lilaste, Pabazi, Saulkrasti, Kisupe, Zvejniekiems, Skulte	↔	Zemitani	Skulte	2022	2023	45	52	07.11.2022		31.12.2023		1472 hours	day/night time	Construction works (rail&track, catenary)			X				X														01.08.2022.	
LDZ	2022-010	Alfa	↔	Riga passenger	Lugazi (Valga)	2022	2023	45	52	07.11.2022		31.12.2023		1472 hours	day/night time	Construction works (rail&track, catenary)			X				X														01.08.2022.	
LDZ	2022-011	Tornakals-Olaine	↔	Riga passenger	Jelgava	2022	2023	49	52	05.12.2022		31.12.2023		1344 hours	day/night time	Construction works (rail&track)							X														01.08.2022.	
LDZ	2022-011	Zasulauks-Lacupe	↔	Zasulauks	Bolderaja	2022	2023	49	52	05.12.2022		31.12.2023		1344 hours	day/night time	Construction works (rail&track)							X														01.08.2022.	
LDZ	2022-011	Ciekurkals-Jugla	↔	Riga passenger	Lugazi (Valga)	2022	2023	49	52	05.12.2022		31.12.2023		1344 hours	day/night time	Construction works (rail&track, pedestrian tunnel)							X														01.08.2022.	
LDZ	2022-011	Skrotava	↔	Riga passenger	Krustpils	2022	2023	49	52	05.12.2022		31.12.2023		1344 hours	day/night time	Construction works (pedestrian tunnel)							X														01.08.2022.	
Rail Balt	2022-012	Ciekurkals-Zemitani (u.p.Brasa)	↔	Ciekurkals	C.p.3.km.	2022	2023	32	25	08.08.2022		23.06.2023		319 days	day/night time	Construction work (bridge)			X				X													01.08.2022.		
BMGS	2022-013	Indra-Bigosova	↔	Daugavpils	Indra	2022	2023	49	22	05.12.2022		31.05.2023		177 days	day/night time	Construction work (tunnel)			X				X														01.12.2022.	

List of planned capacity restrictions on the public railway infrastructure of the State Joint Stock Company "Latvijas dzelzceļš"
In accordance with Annex VII to Directive 2012/34 / EU of the European Parliament and of the Council (approved by EU Delegated Decision No (EU) 2017/2075 of 04.09.2017)

A company that has submitted an application for planned infrastructure restrictions	ID	Name of LDz infrastructure object/ Section of railway line	Direction	Line		Year		Week		Period from		Period to		Duration	Time of day	Reason for restriction	Traffic impact						Traffic measures		Description	International coordination	In yearly timetable	IM Project ID (Optional)	Last updated	Cancelled		
				From	To	From	To	From	To	Date from	Time from	Date To	Time To				Total Closure	Reduced Track Availability	Speed Restrictions	Weight, Length, Profile	Diesel only	Cancellation	Re-routing	Train Replacement							Delay	Other
LDZ	2023-001	Krasava-Skaita	↔	Indra-(Bigosova)	Daugavpils	2023	2023	49	33	09.06.2023		16.08.2023		240 hours	8:00-17:00	Construction works (rail&track)			X		X			X		Track renewal 440.36-443.85 km. ("A" type capital repair)					01.12.2021.	01.08.2022.
LDZ	2023-002	Gluda-Dobele	↔	Jelgava	Liepaja	2023	2023	22	30	01.06.2023		25.07.2023		128 hours	8:00-17:00	Construction works (rail&track)			X		X			X		Track renewal 69.5-71.8 km ("B" type capital repair)					01.08.2022.	
LDZ	2023-003	Dobele-Biksti	↔	Jelgava	Liepaja	2023	2023	31	33	01.08.2023.		18.08.2023		68 hours	8:00-17:00	Construction works (rail&track)			X		X			X		Track renewal 73.1-73.9 km ("B" type capital repair)					01.08.2022.	
LDZ	2023-005	Krustpils	↔	Riga passenger	Krustpils	2023	2023	27	43	03.07.2023		27.10.2023		24 hours	21:00-09:00	Construction works (switch)					X			X		Switching point repair					01.12.2021.	
LDZ	2023-005	Ventspils	↔	Ventspils	Tukums II	2023	2023	27	43	03.07.2023		27.10.2023		24 hours	8:00-20:00	Construction works (switch)					X			X		Switching point repair					01.12.2021.	
LDZ	2023-005	Daugavpils	↔	Daugavpils	Daugavpils	2023	2023	27	43	03.07.2023		27.10.2023		48 hours	8:00-20:00	Construction works (switch)					X			X		Switching point repair					01.12.2021.	
LDZ	2023-005	Daudzeva	↔	Jelgava	Krustpils	2023	2023	27	43	03.07.2023		27.10.2023		24 hours	8:00-17:00	Construction works (switch)					X			X		Switching point repair					01.12.2021.	
LDZ	2023-006	Zilupe-Nerza	↔	Rezekne II	Zilupe	2023	2023	19	33	09.05.2023		16.08.2023		240 hours	8:00-17:00	Construction works (rail&track)			X		X			X		Track renewal 278.1 -274.5 km ("A" type capital repair)					01.08.2022.	
LDZ	2023-007	Jelgava-Gluda odd	↔	Jelgava	Liepaja	2023	2023	14	20	03.04.2023		16.05.2023		68 hours	8:00-17:00	Construction works (rail&track)			X		X			X		Track renewal 55,053-57,6 km ("B" type capital repair)					01.08.2022.	
LDZ	2024-001	Kraslava	↔	Daugavpils	Indra	2024	2024	20	34	13.06.2024		23.08.2024		40 hours	8:00-17:00	Construction works (rail&track)			X		X			X		Track renewal 431.95-433.35 km. ("A" type capital repair)					01.12.2021.	01.08.2022.
LDZ	2024-002	Skaista	↔	Daugavpils	Indra	2024	2024	20	34	13.06.2024		23.08.2024		40 hours	8:00-17:00	Construction works (rail&track)			X		X			X		Track renewal 443.85-444.83 km. ("A" type capital repair)					01.12.2021.	01.08.2022.
LDZ	2024-003	Indra	↔	Daugavpils	Indra	2024	2024	20	34	13.06.2024		23.08.2024		40 hours	8:00-17:00	Construction works (rail&track)			X		X			X		Track renewal 468.83-460.24 km. ("A" type capital repair)					01.12.2021.	01.08.2022.
LDZ	2024-004	Dobele-Biksti	↔	Jelgava	Liepaja	2024	2024	14	29	03.04.2024		21.07.2024		232 hours	8:00-17:00	Construction works (rail&track)			X		X			X		Track renewal 73.9-79.6 km ("B" type capital repair)					01.08.2022.	
LDZ	2024-005	Skrunda-Kalvene	↔	Jelgava	Liepaja	2024	2024	14	30	01.04.2024		26.07.2024		160 hours	8:00-17:00	Construction works (rail&track)			X		X			X		Track renewal 166.10-168.3 km ("B" type capital repair)					27.12.2021.	
LDZ	2024-006	Krustpils	↔	Riga passenger	Krustpils	2024	2024	27	43	01.07.2024		25.10.2024		60 hours	21:00-09:00	Construction works (switch)					X			X		Switching point repair					27.12.2021.	
LDZ	2024-006	Plavinas	↔	Riga passenger	Krustpils	2024	2024	27	43	01.07.2024		25.10.2024		12 hours	21:00-09:00	Construction works (switch)					X			X		Switching point repair					27.12.2021.	
LDZ	2024-006	Varaklani	↔	Krustpils	Rezekne II	2024	2024	27	43	01.07.2024		25.10.2024		12 hours	8:00-20:00	Construction works (switch)					X			X		Switching point repair					27.12.2021.	
LDZ	2024-006	Daugava	↔	Jelgava	Krustpils	2024	2024	27	43	01.07.2024		25.10.2024		24 hours	8:00-20:00	Construction works (switch)					X			X		Switching point repair					27.12.2021.	
LDZ	2024-006	Rezekne-II	↔	Krustpils	Rezekne II	2024	2024	27	43	01.07.2024		25.10.2024		12 hours	8:00-20:00	Construction works (switch)					X			X		Switching point repair					27.12.2021.	
LDZ	2024-007	Zilupe-Nerza	↔	Rezekne II	Zilupe	2024	2024	20	34	13.05.2024		23.08.2024		40 hours	8:00-17:00	Construction works (rail&track)			X		X			X		Track renewal 274.500-270.600 km. ("A" type capital repair)					24.05.2022.	
LDZ	2025-001	Zilupe-Nerza	↔	Rezekne II	Zilupe	2025	2025	19	33	01.05.2025		23.08.2025		128 hours	8:00-17:00	Construction works (rail&track)			X		X			X		Sliežu ceļu atjaunošana 270.600 -269.306 km. ("A" type capital repair)					24.05.2022.	
LDZ	2025-002	Nerza	↔	Daugavpils	Indra	2025	2025	20	34	01.05.2024		23.08.2024		40 hours	8:00-17:00	Construction works (rail&track)			X		X			X		Track renewal 269.255 -269.055 km. ("A" type capital repair)					24.05.2022.	
LDZ	2025-003	Nerza-Istalsna		Rezekne II	Zilupe	2025	2025	19	33	01.05.2025		23.08.2025		128 hours	8:00-17:00	Construction works (rail&track)			X		X			X		Track renewal 268.021-265.600 km. ("A" type capital repair)					24.05.2022.	
LDZ	2025-004	Dobele-Biksti	↔	Jelgava	Liepaja	2025	2025	14	42	01.04.2025		18.10.2025		688 hours	8:00-17:00	Construction works (rail&track)			X		X			X		Track renewal 79.6-85.5 km ("B" type capital repair)					24.05.2022.	
LDZ	2026-001	Dobele-Biksti	↔	Jelgava	Liepaja	2026	2026	14	30	01.04.2026		26.07.2026		160 hours	8:00-17:00	Construction works (rail&track)			X		X			X		Track renewal 85.5 -91.3 km ("B" type capital repair)					24.05.2022.	